

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20193016
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Ronald Paynter	Partial	Saturday, August 22, 2020
Informational: 1 Misc	Cory's crew laid 50 ft of 48 inch HDPE storm pipe on line 400. RP 8-11-20		
Informational: 2 Misc	Cory's crew is still battling rock. They laid 20 feet of HDPE storm pipe today. RP 8-12-20		
Informational: 3 Misc	Cory's crew didn't lay a stick today. ESS Safety Team was on site making the hillside safer and still having to break rock. RP 8-13-20		
Informational: 4 Misc	Cory's crew still breaking rock. They laid 1 stick of pipe today. RP 8-14-20		
Informational: 5 Misc	Cory's crew still breaking rock on the 400 line, so he had the start on the 100 line too. They laid 5 sticks on the 100 line and 1 stick on the 400 line. RP 8-15-20		
Informational: 6 Misc	Cory's crew laid 1 more stick on line 400 and 3 sticks on line 100. RP 8-17-20		
Informational: 7 Misc	Cory's crew laid 1 more stick on line 400. They also set line 100 up to box 103. RP 8-19-20		
Informational: 8 Misc	Cory's crew laid HDPE storm pipe between curb inlets 103 and 104. That completed line 100. Still breaking rock on line 400. No stick was laid today.		

Informational:
9 Misc

RP 8-20-20

John M. Jackson 8/22/20

Contractor continued to break rock until approximately 4:00PM. No pipe was installed.

Comments: