

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192738
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	John DiMauro	Partial	Tuesday, August 25, 2020

Informational:	
1 Misc	The crew core drilled into existing MH 60-182 and installed a section of the 8" Line B pipe. Photos are uploaded.
Informational:	
2 Misc	John DiMauro 8/12/2020 3:02 PM The Beemer crew is on site continuing the SS install. Crews are working on both A & B lines. They have run into some rock that has slowed the install down. The crew on the west side has set MH A-1 and Ran the pipe to it. Service lines for lots 147 & 155 are installed at this time. The crew on the east has approx 40'ft of the the B line run and is working on service for lot 165. Photos of the work are uploaded.
Informational:	
3 Misc	John DiMauro 8/13/2020 10:40 AM The crews are working on both east and west sides of the site. Progress is slow moving with the amount of rock being excavated. I will return after lunch for further inspection.
Informational:	
4 Misc	The Beemer crew is continuing the SS install. The crew on the west end has the line ran to approx 2+28. The crew set MH A-1. Service line for lot 157 is installed at this time.

Informational:

5 Misc

John DiMauro 8/17/2020 10:40 am

The crew is continuing the install of sanitary lines A & B. Crews were digging and breaking rock while I was on site. I will return for further inspection this afternoon.

Informational:

6 Misc

John DiMauro 8/19/2020 10:15 AM

The crew on the west end of the site completed the SS Line A install. The crew set MH A-2 today. The inverts still need to be poured but the pipe install is complete, this includes lots 147 - 150 & 155 - 160.

The crew on the east end continues to break rock for the proper trench size.

Informational:

7 Misc

The Beemer crew is continuing the SS line B install. The crew has set the WYE fitting for service to lot 164. Photos of the work are uploaded.

Corrective Action Required:

8 Misc

John DiMauro 8/25/2020 9:36 AM

KC Testing is on site to run compaction tests for the SS street crossings. I will observe the testing procedure.

Comments: