

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20193016  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	Joe Starlin	Partial	Tuesday, August 25, 2020

Informational:

1 Misc

8-24-20 10:38am ESS are on site installing water line. They have connected to the 12" main. This is a 12'x12'x8' tee and 8" gate valve, to begin line 2. They will be going under storm pipe. And working from STA.0+20.00. They will be installing a offset fire hydrant assembly them work across NW Thoreau Drive. Everything installed appears to be built to plan. 2:35pm They have the water line across the road.

8-25-20 10:22am ESS have installed approximately 120' at this time and are getting ready to install a tee. 2:43pm They have the tee installed and they are working on line 3.

**Comments:**