

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193433
Address: 840 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	Joe Starlin	Passed	Tuesday, September 01, 2020

Informational:

1	Misc	4-16-20 9:59AM They have started pouring curb for the islands. PSI is on site doing the testing. Freedom concrete is doing the work. 1:44pm They have 3 islands poured at this time. 2:52pm They are curing the islands again. The cure was applied to light. They will be covering with plastic due to rain moving in.
---	------	---

Informational:

2	Misc	4-21-20 9:16am They are pouring islands with the curb machine.
---	------	--

Informational:

3	Misc	4-21-20 9:16am They are pouring islands with the curb machine. 2:19pm They have poured out with the machine and are working on hand pours.
---	------	--

Informational:

4	Misc	4-21-20 9:16am They are pouring islands with the curb machine. 2:19pm They have poured out with the machine and are working on hand pours.
---	------	--

Comments: