

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20193016
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Ronald Paynter	Partial	Friday, August 28, 2020

Informational:

1	Misc	8-24-20 10:38am ESS are on site installing water line. They have connected to the 12" main. This is a 12'x12'x8' tee and 8" gate valve, to begin line 2. They will be going under storm pipe. And working from STA.0+20.00. They will be installing a offset fire hydrant assembly them work across NW Thoreau Drive. Everything installed appears to be built to plan. 2:35pm They have the water line across the road. 8-25-20 10:22am ESS have installed approximately 120' at this time and are getting ready to install a tee. 2:43pm They have the tee installed and they are working on line 3. They installed 13 sticks of 8" and 12 sticks of 12". 8-26-20 8:35am ESS are installing water line around Thoreau Lane. 1:56pm They have installed approximately 140' at this time. They will be installing approximately 40' more to get to the fire hydrant.
---	------	--

Informational:

2	Misc	No water line has been installed yesterday as they have been working on the storm line because it goes under the water and needed to install that first.
---	------	--

Comments: