

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20193016
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Steve Robbins	Partial	Monday, August 31, 2020

Informational:

1	Misc	8-24-20 10:38am ESS are on site installing water line. They have connected to the 12" main. This is a 12'x12'x8' tee and 8" gate valve, to begin line 2. They will be going under storm pipe. And working from STA.0+20.00. They will be installing a offset fire hydrant assembly them work across NW Thoreau Drive. Everything installed appears to be built to plan. 2:35pm They have the water line across the road. 8-25-20 10:22am ESS have installed approximately 120' at this time and are getting ready to install a tee. 2:43pm They have the tee installed and they are working on line 3. They installed 13 sticks of 8" and 12 sticks of 12". 8-26-20 8:35am ESS are installing water line around Thoreau Lane. 1:56pm They have installed approximately 140' at this time. They will be installing approximately 40' more to get to the fire hydrant.
---	------	--

Informational:

2	Misc	No water line has been installed yesterday as they have been working on the storm line because it goes under the water and needed to install that first.
---	------	--

Informational:

3	Misc	The thrust blocks have been installed for all the bends and the fire hydrants up to this point. The contractors will be working tomorrow installing the rest of the water line in the cul de sac off Thoreau lane, John Jackson will be working.
---	------	--

Informational:

4

The rest of the water line on Thoreau Lane has been installed. The fire hydrant in the cul-de-sac has been installed but the thrust blocks for the bends still need to be poured, they did not work today. I talked to Rudy and he said they would pour them tomorrow if the weather permits.

Comments: