

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20201546  
Address: 2050 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	Joe Starlin	Partial	Tuesday, September 08, 2020

Informational:

1	Misc	8-10-20 2:27pm They have set the drain pipe on the east side of the building. They are laying the drain pipe on the south side of the building now. 8-12-20 10:40am They have backfilled all of the drain pipe and have it tied into the storm box. 8-24-20 1:22pm They have placed approximately 65' of storm pipe coming out of the box. They are backfilling the pipe now. 9-4-20 11:13am They have installed more roof drain pipe and are backfilling. 9-8-20 9:25am They have the third roof drain pipe installed on the NW side. There are two 4" pipes that go into one 6" pipe. They are now backfilling with rock.
---	------	---

**Comments:**