

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20193016
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Coliform Test 1	Ronald Paynter	Passed	Monday, September 14, 2020

Informational: 1	Misc	Rudy chlorinated the line on Friday 9/04 and Jay dechlorinated the line today 9/09. RP 9-9-20
Informational: 2	Misc	Rudy pulled 3 samples and I delivered to Keystone Laboratories. RP 9-10-20
Informational: 3	Misc	Received test results from Keystone Laboratories. All 3 samples passed their first Bac T testing. RP 9-14-20

Comments: