

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201877
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	John Jackson	Partial	Tuesday, September 15, 2020

Informational:

1	Misc	8/28/20 Friday 8:00 AM Contractor (Holthouse- Marty) is cutting wye in existing sanitary Line C and installing newly approved Maxadaptor, starting installation @ Lot 122.
---	------	--

Informational:

2	Misc	9/2/20 Wednesday Contractor installed three service lines on 9/1/20 Tuesday Lots 136,137, & 147. 9:00 AM Today Contractor has installed wyes and stub lines for Lots 138, & 146 so far. Contractor will pour trench checks for yesterday and today's stubs. I reminded the Contractor (Holthouse - Marty) about rolling the wyes between 30 & 45 degree as specified in the Design Construction Manual!
---	------	--

Informational:

3	Misc	9/3/20 Thursday Contractor also completed wyes and laterals for Lots 139 & 145 yesterday. 11:00AM Today contractor has completed wye and lateral for Lot 140.
---	------	--

Informational:

4	Misc	9/4/20 Friday Contractor installed lateral line for Lot 143 and wye and lateral were installed for Lot 142 Maxadaptor was used tie in when there were two wye one amatory was used. Contractor was able to tie-in onside to existing pipe as per specifications. Two sleeve Maxadaptors are used when one wye is being installed (Seedocuments or additions picture associated with this project). Contractor went back to Lot 120 and finished the last 8' of lateral 4"
---	------	---

that was stop due to weather and ground conditions. Contractor has called for flowable fill for trench checks on laterals

Informational:

5 Misc

9/9/20 9:00AM

On 9/8/20 Contractor (Holthouse) installed sanitary laterals with Maxadaptor for Lots 117 and 118 and poured ditch checks. Today contractor is working on working on Lot 119 and 135.

Informational:

6 Misc

9/15/20 9:00AM Tuesday

On 9/14/20 Monday contractor installed sanitary lateral for Lot 135 and excavated existing MH C-6 to core for new sanitary 8" pipe. 9/15/20 Monday coring was completed on MH C-6 and contractor began removal soil from site.

Comments: