

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500  
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                      | Inspector:     | Outcome: | Date:                      |
|--|----------------|----------|----------------------------|
| <b>DE - Water Line - Construction Inspection</b> | Ronald Paynter | Partial  | Monday, September 21, 2020 |

Informational:

|   |      |  |
|---|------|--|
| 1 | Misc | Jesse's crew from Redford Construction has laid water lines 1, 2, and 3. We eliminated the fire hydrant at the end of line 2 due the close proximity of the fire hydrant at the entrance to the new fire station. RP 2-10-20 |
|---|------|--|

Informational:

|   |      |  |
|---|------|--|
| 2 | Misc | Jim's crew laid 350 ft of water line 6. RP 3-25-20 |
|---|------|--|

Informational:

|   |      |  |
|---|------|--|
| 3 | Misc | Jimmy's crew finished laying line 6 and have started on line 5. RP 3-30-20 |
|---|------|--|

Informational:

|   |      |  |
|---|------|--|
| 4 | Misc | Jimmy's crew finished laying line 6 and have started on line 5. RP 3-30-20 |
|---|------|--|

Informational:

|   |      |   |
|---|------|---|
| 5 | Misc | Jimmy's crew laid water line 5 and the dead end section of line 7. RP 3-31-20 |
|---|------|---|

Informational:

|   |      |   |
|---|------|---|
| 6 | Misc | Jimmy's crew started laying water line 4. They also installed the fire hydrants on lines 5, 6, and 7. RP 4-2-20 |
|---|------|---|

Informational:

|   |      |  |
|---|------|--|
| 7 | Misc | Jimmy's crew has finished water line 7 and most of line 4 and removed old line and connected into our main for line 9. RP 4-9-20 |
|---|------|--|

Informational:

|   |      |   |
|---|------|---|
| 8 | Misc | Jimmy's crew finished laying water line 9. RP 4-14-20 |
|---|------|---|

Informational:

|                |      |   |
|----------------|------|---|
| 9              | Misc | Line 4 has been completely installed. RP 4-21-20  |
| Informational: |      |   |
| 10             | Misc | Tied in the water lines at O'Brien and Ambersham to the city main. RP 5-6-20  |
| Informational: |      |   |
| 11             | Misc | Redford's crew laid 500 ft of C900 on water line 10. RP 9-15-20   |
| Informational: |      |   |
| 12             | Misc | Kyle's crew from Redford laid another 400 feet of C900 pipe. They also set 2 fire hydrants on Ashurst. RP 9-16-20                                     |
| Informational: |      |   |
| 13             | Misc | Kyle's crew laid another 300 feet of C900 pipe on line 10 up to the tee at Kaylea. RP 9-17-20   |
| Informational: |      |   |
| 14             | Misc | Kyle's crew laid 160 feet of 6 inch C900 pipe on line 11. They also poured thrust blocks for both fire hydrants, tee and bends on line 10. RP 9-18-20 |
| Informational: |      |   |
| 15             | Misc | Kyle's crew finished laying line 11 and it's fire hydrant. RP 9-21-20   |

**Comments:**