

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200044
Address: 420 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Fire Hydrant	Joe Starlin	Partial	Wednesday, September 23, 2020

Informational:

1	Misc	9-9-20 2:19pm They have installed the fire hydrant and poured the thrust block. They have approximately 22' of water line installed and have backfilled with rock. They have installed another 40' of water line. 9-23-20 11:04am They have dug out for the vault for the back flow preventer. They are now placing rock. 2:42pm They are setting the vault.
---	------	---

Comments: