

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20201466  
Address: 4060 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	John Jackson	Partial	Thursday, September 24, 2020

Informational:

1	Misc	9/4/20 Friday 1:00PM Construction on 8" sanitary Line "B" from MH 2 to and through the installation of MH 3. Contractor continues to install line and will begin to install laterals for Lots 15 and 14. Contractor plans on working Saturday.
---	------	--

Informational:

2	Misc	9/8/20 Tuesday 11:30AM Beemer Const. Has installed all wyes on new Line "B" and is projected to finish installing new MH B-4 today.
---	------	---

Informational:

3	Misc	9/9/20 8:25AM (Beemer Const.) Contractor completed the installation of sanitary Line "B". Contractor began install Line "A" at the existing manholes.
---	------	---

Informational:

4	Misc	9/15/20 3:10PM 9/14/20 Contractor installed approximately 60' of 8" SDR-26 pipe on Line A and lateral line for Lot 24. 9/15/20 Contractor sawed existing invert to make a correct opening for that was cored to compile with design construction standard. Some excavation work was performed.
---	------	--

Informational:

5	Misc	9/16/20 Wednesday Contractor installed MH A-1 and approximately 90' of 8" SDR-26 PVC on sanitary Line A . Lot 19 (1-3) lateral line was installed, and Lot 10 (1-3) lateral line.
---	------	---

Informational:

6 Misc

9/17/20 3:07PM Thursday Contractor installed approximately 50' of 8" SDR-26 PVC on sanitary Line A. Lot 19 (2-3) & (3-3) and Lot 10 (2-3) & (3-3) lateral lines.

Informational:

7 Misc

9/18/20 2:53 Friday Contractor installed approximately 60" of 8" SDR-26 PVC on sanitary Line A.

Lot 11 (1-3) & Lot 18 (1-3) Lateral lines were installed.

Informational:

8 Misc

9/21/20 Monday

Contractor (Beemer Const.) installed approximately 63' of 8" SDR-26 PVC. Lot 18 lateral lines 2-3 & 3-3 and Lot 11 lateral lines 2-3 & 3-3.

Informational:

9 Misc

9/22/20 Tuesday

Contractor installed approximately 34' of 8" of SDR-26 PVC. Lot 17 lateral 1-3 was complete.

MH A-2 was installed.

Informational:

10 Miscellaneous  
Correction

9/23/20 Wednesday

Contractor actual finished the install Lot 11 laterals 2-3 & 3-3 today and Lot 18 lateral 3-3 was completed 9/22/20. Lot 17 lateral 1-3 was not completed on 9/22/20. NE Ralph Powell RD north of NE Lone Hill Dr street was removed as per project plans.

Informational:

11 Misc

9/24/20 Thursday

Progress has been slow due to contractor hit large amounts of rock.

**Comments:**