

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191873
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection		Partial	Friday, September 25, 2020

Informational:

1 Misc

The Redford crew started installing the crossings for water line 2. Photos of the work are uploaded.

Informational:

2 Misc

The crew continued the install of water line 2. The crew set the hydrant at station 4+48.69 and the valve cluster at station 5+25.05

They stopped at station 5+25.05 and are in the process of pouring the thrust blocks for the line.

Photos of the work and concrete ticket have been uploaded.

Informational:

3 Misc

John DiMauro 9/24/2020 10:22 AM

The Redford Construction crew is starting the Water Line 1 install today. The crew removed the temporary hydrant assembly and tied on to the existing line. The crew set approx 60' ft of the 8" in C900 water line. The tee for the permanent hydrant at station 0+00 has been installed. Photos are uploaded.

Informational:

4 Misc

John DiMauro 9/25/2020 7:58 AM

The Redford crew installed approx 600' ft of the 8" main line 1. Photos are

uploaded.

Comments: