# CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

# **Inspection Summary**

Permit #: PRRES20201012

Address: 1866 NE PARK RIDGE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Khanh Nguyen Failed Tuesday, September

Residential 29, 2020

### Corrective Action Required:

1 Misc FRAMING:

- -Fb spaces from roof: spaces at fireplace shelves; all wall spaces around
- master shower
- -Some hangers missing nails at IvI beam connections above great room
- -Nail wall corner studs inside foyer closet
- -Fb wall space at stair both vertically every ten ft or less and at top per code;

Fb basement wall per code

- -Add more support studs for I beam at basement stair
- -Install (3)2x4 support for ridge at front bedroom rear wall

### PLUMBING:

- -Complete gas piping
- -Protect plumbing at fover closet
- -Support vent above master bedroom walkway

### MECHANICAL:

- -Seal gap at top of return air space at master bedroom/shower wall
- -Provide combustion air openings per code

### **ELECTRICAL**:

-Flood light

- -Protect wiring at front bedroom wall near door
- -Make sure the light have proper clearance from closet shelf of basement bedrooms

\*\*OK TO INSULATE

**Comments:**