

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20183647  
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Steve Robbins	Partial	Thursday, October 01, 2020

Informational:  
1            Misc            9/29/20 Tuesday  
Contractor continued to install 12"X12" RCB Storm Line 4100 ( see DE Storm - Pipe for early progress reports ) contractor laid over seven section 9/28/20 Monday. Contractor has continued excavation and installation across View High Dr as-per plans ( Pg. 13 of 43 ).

Informational:  
2            Misc            9/30/20 Wednesday  
Contractor continued back fill Storm Line 4100 while Ollson Testing Lab tested lifts.

Informational:  
3            Misc            10/1/20 Thursday  
Contractor continued to backfilled the Storm Line 4100. Contractor began to excavate for the Wing Wall as-per project plan.

**Comments:**