

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20200267
Address: 133 NW MACKENZIE DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ronald Paynter	Passed	Friday, October 02, 2020

Informational:	
1 Misc	Forms were placed and aggregate was present and compacted. There is a problem with the lid of a storm junction box. They are going to stop short of the box while we decide how to proceed. RP 7-22-20

Corrective Action Required:	
2 Misc	The finished section of sidewalk that was poured meets LS and ADA specs. Still need to resolve the issue with the storm junction box in front of the house and pour the remaining section of sidewalk. RP 7-31-20

Informational:	
3 Misc	Storm box lid has been lowered, but still needs 2 inch riser for the ring. Forms were placed and aggregate was present and compacted. RP 9-23-20

Informational:	
4 Misc	Finished sidewalk meets LS and ADA specs. RP 10-2-20

Comments: