

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20202959  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm - Pipe</b>	Joe Starlin	Partial	Monday, October 05, 2020

Informational:

1	Misc	<p>9-28-20 2:58pm Rodrigues is on site setting storm pipe. They have 8 sections of pipe laid and it is on top of the ground. Per plans they should digging out not laying on top. Going forward They will need to have compaction.</p> <p>9-29-20 9:00am Rodrigues is on hold on installing storm pipe. They need more fill and compaction test will be needed.</p> <p>9-30-20 10:19am psi is on site to for compaction tests. They have placed 6 sticks of HDPE on storm line 2. They are pouring the collar at the junction box. 2:11pm They have line 2 installed to the curb inlet and are backfilling.</p> <p>10-1-20 7:45am They are backfilling the storm pipe and will resume installing storm pipe after. 10:38am They have installed 10 sticks of storm pipe at this time. They are using plenty of rock and will have PSI doing compaction testing when they backfill. 11:20am They are pouring the collar for the storm inlet on line 2.</p> <p>10-5-20 They have placed 9 sticks of storm pipe and set box 3.1. They are backfilling and will pour collars.</p>
---	------	--

**Comments:**