

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20202246

Address: 1195 NW VIEW HIGH DR, LEES SUMMIT, MO 6408111904 NW CHIPMAN RD, LEES SUMMIT, MO  
6408111800 NW CHIPMAN RD, LEES SUMMIT, MO 6408111906 NW CHIPMAN RD, LEES  
SUMMIT, MO 640811201 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	John Jackson	Partial	Thursday, October 08, 2020

Informational:

1 Misc

9/28/20 Tuesday

Contractor continued to installed 12" Certa - Lok Water main Line A.

Informational:

2 Misc

9/30/20 Wednesday

Contractor installed 281' of 12" Certa - Lok Water main Line A, (2)22 1/4 Deg. Bends were installed @ approximately 16+00 and 17+25. The contractor did not have to install (4) 45 Deg. Bends to get the grade depth for the water line. Contractor will submit all field changes on As-Built. Contractor believes 10 12" approved valves will be onsite on 10/02/20 Friday.

Informational:

3 Misc

10/1/20 Thursday

Contractor was able to install 12" water main to Sta 18+86 approximately 160' feet more 9/30/20.

Today contractor installed approximately 63' of 12" water main with a 22.25 Bend, 12" Butterfly Valve for Air Relief Assembly. Contractor poured thrust blocks for bends, tees and hydrants. Contract continues to put together 12" water main for installation on 10/2/20.

Informational:

4 Misc

10/2/20 Friday

Contractor continued to install 12" water main, hydrant was set @ Sta. 20+54.86.

Approximately 274' of 12" Certa - Lok on Line A. Contractor working on boring pit for direction boring.

Informational:

5 Misc

10/6/20 Tuesday

Contractor continued to bore across the I-470 Hwy since yesterday 10/5/20.

Contractor put together 360' on the North side of I-470 Hwy for installment in casement under Hwy.

Today 320' was install from the South side of Hwy on Line A.

Informational:

6 Misc

10/7/20 Wednesday

Contractor continued to installed 12 Certa-Lok water main on Line A as-per plan. The contractor ran into heavy rock and was only able to install 20' of pipe & a fire hydrant. Continued boring across I -470 Hwy.

Informational:

7 Misc

10/8/20 Thursday

Contractor was only able to install 100' of 12" Certa-Lok water main due to the heavy rock in excavated area. Boring continued.

**Comments:**