

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20201466  
Address: 4060 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	John Jackson	Partial	Thursday, October 08, 2020

Informational: 1 Misc	Contractor installed approximately 200' of 18" HDPE pipe and 1-2 field Inlet.
--------------------------	---

Informational: 2 Misc	Contractor continued installation of Storm Sewer pipe on Lines 1&2. Field Inlets 1-3 & 2-1 Bases were set. Contractor has run into heavy rock during excavation. Approximately 32' of 18" HPDE, 200' 15" HDPE was installed on Line #1. Approximately 139' of 15" HDPE was installed on Line #2.
--------------------------	--

Informational: 3 Misc	10/7/20 Wednesday Contractor is finishing Storm Line #2 which includes 35' of 15" HDPE and Curb Inlet 2-2. Contract preparing to work on Storm Line #3. Talk to project engineer about keeping the existing curb inlet. Project calls for removal and replacement but that leave that block area with no curb inlet.
--------------------------	---

Informational: 4 Misc	10/8/20 Thursday Contractor installed approximately 280' of 15" HDPE on Storm Line 1. Contractor working to install Junction box 3-2 on Existing Storm Line as-per project plan. Contractor will work to set Junction box due to early call for concrete.
--------------------------	--

**Comments:**

