

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20193580
Address: 920 NW PRYOR RD, Unit:F, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Hood/Duct Inspection	Michael Harkins	Failed	Monday, October 12, 2020

Corrective Action Required:

1 Misc

- HOOD/DUCT INSTALLER NO SHOW -

Informational:

2 Misc

- 1ST 10' SECTION INSTALLED FAILED -
- 2nd 10' SECTION WITH FLANGE FAILED -
- 3RD 10' SECTION ON GROUND FAILED -

- #1 FRONT DUCT ONLY FAILED NOT READY TO REINSPECT 10/6/20 - FAILED
AGAIN Michael Harkins 10/08/2020 2:59 PM
- #1 OK FOR 1ST LAYER WRAP

- # 2 OK FOR 1ST LAYER WRAP -

- # 3 NOT READY TO REINSPECT 10/6/20,10/8/20,10/9/20
FAIL Michael Harkins 10/12/2020 1:13 PM

- WELD AS MARKED TILL LIGHT NOT VISABLE -
- DO NOT WRAP UNTIL WELDS APPROVED -
- INTERNAL WELDING OR BRAZING SHALL NOT BE PROHIBITED PROVIDED THE
JOINT IS FORMED OR GROUND SMOOTH AND IS PROVIDED WITH READY
ACCESS FOR INSPECTION- (IMC 2018 506.3.2 (2))

Comments: