

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191872
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Hydrostatic Test	John DiMauro	Passed	Tuesday, October 13, 2020

Corrective Action Required:

1	Misc	John DiMauro 10/12/2020 10:34 AM
---	------	----------------------------------

The initial hydrostatic test FAILED. The line dropped 5psi in the first 20 min of the test. The Redford crew is going to make corrections and then call for another inspection.

Informational:

2	Misc	John DiMauro 10/13/2020 10:37 AM
---	------	----------------------------------

The Redford crew made corrections to the water line yesterday. A fitting at the end of the line came loose.

I observed the hydro test today. The line held at 155 psi for two hours with no drop.

Test Passed.

Comments: