

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20201709  
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Sediment Control (ESC) Inspection</b>	John DiMauro	Failed	Tuesday, October 13, 2020

Corrective Action Required:

1	Misc	John DiMauro 10/13/2020 12:22 PM
---	------	----------------------------------

The erosion control devices are not completely installed at this time according to the approved plans.

The temporary swale does not appear to be graded properly on the SW end of the site that connects the Sediment basin to the site.

The 30" HDPE culvert, trash rack, skimmer and sediment clean out are not installed at this time.

Finish constructing the ESC devices per the approved plans prior to construction of the site development infrastructure.

**Comments:**