

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20183647  
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Steve Robbins	Partial	Wednesday, October 14, 2020

Informational:  
1            Misc            9/29/20 Tuesday  
Contractor continued to install 12"X12" RCB Storm Line 4100 ( see DE Storm - Pipe for early progress reports ) contractor laid over seven section 9/28/20 Monday. Contractor has continued excavation and installation across View High Dr as-per plans ( Pg. 13 of 43 ).

Informational:  
2            Misc            9/30/20 Wednesday  
Contractor continued back fill Storm Line 4100 while Ollson Testing Lab tested lifts.

Informational:  
3            Misc            10/1/20 Thursday  
Contractor continued to backfilled the Storm Line 4100. Contractor began to excavate for the Wing Wall as-per project plan.

Informational:  
4            Misc            10/2/20 Friday  
Contractor continues to backfill the Storm line 4100 in lifts and remove excavated soil to other site areas to raise elevation levels.

Informational:  
5            Misc            10/12/20 Monday  
Contractor began to frame and form for Plate Forms and Toe Walls on the West & East side of Storm

Line 4100 that extends across View High Drive 10/5 thru 10/9. Contractor poured Plate Form on the Westside of Storm Line 4100 as per project plans.

Informational:

6            Misc

10/13/20 Tuesday

Contractor continued to frame forms for Toe Walls on the Westside of Storm Line 4100. Concrete pour is schedule for tomorrow.

Informational:

7            Misc

10/14/20 Wednesday

Contractor poured the Platform on the Eastside of Storm Line 4100 and continued to frame Toe Wall on the Westside.

**Comments:**