

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20183647  
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	John Jackson	Partial	Monday, October 19, 2020
Informational: 1 Misc	9/29/20 Tuesday Contractor continued to install 12"X12" RCB Storm Line 4100 ( see DE Storm - Pipe for early progress reports ) contractor laid over seven section 9/28/20 Monday. Contractor has continued excavation and installation across View High Dr as-per plans ( Pg. 13 of 43 ).		
Informational: 2 Misc	9/30/20 Wednesday Contractor continued back fill Storm Line 4100 while Ollson Testing Lab tested lifts.		
Informational: 3 Misc	10/1/20 Thursday Contractor continued to backfilled the Storm Line 4100. Contractor began to excavate for the Wing Wall as-per project plan.		
Informational: 4 Misc	10/2/20 Friday Contractor continues to backfill the Storm line 4100 in lifts and remove excavated soil to other site areas to raise elevation levels.		
Informational: 5 Misc	10/12/20 Monday Contractor began to frame and form for Plate Forms and Toe Walls on the West & East side of Storm		

Line 4100 that extends across View High Drive 10/5 thru 10/9. Contractor poured Plate Form on the Westside of Storm Line 4100 as per project plans.

Informational:  
6 Misc

10/13/20 Tuesday

Contractor continued to frame forms for Toe Walls on the Westside of Storm Line 4100. Concrete pour is schedule for tomorrow.

Informational:  
7 Misc

10/14/20 Wednesday

Contractor poured the Platform on the Eastside of Storm Line 4100 and continued to frame Toe Wall on the Westside.

Informational:  
8 Misc

Informational:  
9 Misc

10/15/20 Thursday

Contractor continued to work on and framing Toe Wall for Storm Line 4100.

Informational:  
10 Misc

Contractor poured Wing Walls for the Westside of 4100 Storm Line as-per project plans.

Informational:  
11 Misc

10/19/20 Monday

Contractor worked forming Wing Walls on the Eastside of 4100 Storm Line as-per project plans to prepare for concrete pour later in the week.

**Comments:**