

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Thursday, October 22, 2020

Informational:	
1	Misc
	9/29/20 Tuesday Contractor continued to install 12"X12" RCB Storm Line 4100 (see DE Storm - Pipe for early progress reports) contractor laid over seven section 9/28/20 Monday. Contractor has continued excavation and installation across View High Dr as-per plans (Pg. 13 of 43).

Informational:	
2	Misc
	9/30/20 Wednesday Contractor continued back fill Storm Line 4100 while Ollson Testing Lab tested lifts.

Informational:	
3	Misc
	10/1/20 Thursday Contractor continued to backfilled the Storm Line 4100. Contractor began to excavate for the Wing Wall as-per project plan.

Informational:	
4	Misc
	10/2/20 Friday Contractor continues to backfill the Storm line 4100 in lifts and remove excavated soil to other site areas to raise elevation levels.

Informational:	
5	Misc
	10/12/20 Monday Contractor began to frame and form for Plate Forms and Toe Walls on the West & East side of Storm

Line 4100 that extends across View High Drive 10/5 thru 10/9. Contractor poured Plate Form on the Westside of Storm Line 4100 as per project plans.

Informational:
6 Misc

10/13/20 Tuesday

Contractor continued to frame forms for Toe Walls on the Westside of Storm Line 4100. Concrete pour is schedule for tomorrow.

Informational:
7 Misc

10/14/20 Wednesday

Contractor poured the Platform on the Eastside of Storm Line 4100 and continued to frame Toe Wall on the Westside.

Informational:
8 Misc

Informational:
9 Misc

10/15/20 Thursday

Contractor continued to work on and framing Toe Wall for Storm Line 4100.

Informational:
10 Misc

Contractor poured Wing Walls for the Westside of 4100 Storm Line as-per project plans.

Informational:
11 Misc

10/19/20 Monday

Contractor worked forming Wing Walls on the Eastside of 4100 Storm Line as-per project plans to prepare for concrete pour later in the week.

Informational:
12 Misc

10/21/20 Wednesday

Contractor continued working on Wing Walls o Storm Line 4100.

Informational:
13 Misc

10/22/20 Thursday

Contractor continues to prepare Eastside of Storm Line 4100 to pour Wing Walls.

Comments: