

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201546
Address: 2050 NW LOWENSTEIN DR, Unit:IR, LEES SUMMIT, MO 640812050 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Joe Starlin	Passed	Tuesday, November 10, 2020

Informational:

1 Misc

10-5-20 8:37am They have started pouring the curb on the east and south side of the site. They know to use white cure. The third party inspector collected the concrete ticket. 2:00pm They have poured some of the curb. The contractor was told to use more cure and to cure any exposed surfaces. There is lots of honey comb that will need grouted. I made the superintendent aware of this. He said he understood.

10-7-20 12:59pm They are forming up more curb. They will be pouring at 7:30am 10-8-20.

10-8-20 3:05pm They have poured curb on the SW side of the site and some of the islands. They are setting up forms on the west side of the site.

10-12-20 8:48am They have poured all the curb on the east side of the site and are setting up curb on the west side. They have grouted the backside of most of the curb. 2:49pm They are pouring the curb on the west side of the site. It is 72 degrees outside.

10-13-20 8am There is approximately 15' of curb that needs to be removed that did not get cured. The contractor said he would get right on it. 10:48am They have removed the bad curb and have it formed up again.

10-19-20 9:07am They are pouring curb on the west and south side of the building. The third party inspector is taking cylinders.

10-20-20 They poured the trash approach today and the sidewalk on the

north side of the building

Comments: