

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200044
Address: 420 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---------------------|-------------|----------|-----------------------------|
| Storm - Pipe | Joe Starlin | Passed | Thursday, November 12, 2020 |

Informational:

| | | |
|---|------|--|
| 1 | Misc | 8-26-20 2:43pm They are digging out for the roof drains and they will go into a 8" to the box. 8-31-20 10:41am They have installed the roof drains on the north side of the site. They are connected to the storm box. 11-11-20 2:24pm They are getting ready to install the storm box on the north east side of the site. 11-12-20 7:22am They have storm box no.1 installed with the pipe. They will be pouring collars and invert today. 11-12-20 10:44AM They have poured the collars and inverts. They are putting rock on now. |
|---|------|--|

Comments: