

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRPWFC20173611

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT,
MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES
SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Base Lift	Steve Robbins	Passed	Monday, September 23, 2019

Informational:

1 PW-Misc

The contractors were able to install 2 truck loads of asphalt. It started raining so they had to stop installing. Steve Robbins 10/12/2018 1:54 PM

Informational:

2 PW-Misc

The base asphalt of 7.5 " has been installed, it was installed in 2 lifts of 3.5 and 4". This was done after a proofroll was completed and they filled in some ruts after the rain with Mo-type 5. They also had one section of curb that the rock was washed out underneath the curb. The contractor installed flow-fill under the curb. This is for kessler st.

Informational:

3 PW-Misc

It will be a while before we get to the base on Village Park Dr. Steve Robbins 02/12/2019 4:25 PM

Informational:

4 Misc

The first lift of base was installed 4" . PSI was out doing the testing. John Jackson was on site doing the inspecting.

Informational:

5 Misc

O'donnel way has finished installing the second lift of base-3 1/2". PSI was out doing the testing on site.

Comments: