

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193330
Address: 704 SE OLDHAM CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---------------------------------|--------------|----------|-------------------------|
| DE - Sidewalk Inspection | John Jackson | Passed | Thursday, July 23, 2020 |

Informational:

| | | |
|---|------|--|
| 1 | Misc | On Thursday, 7-23-2020. Bed Rock Concrete formed and poured 4" sidewalk under the canopy of the building. Approx. 1,000 sf of walk was poured. |
|---|------|--|

Informational:

| | | |
|---|------|--|
| 2 | Misc | On Saturday, 7-25-2020 Bed Rock Concrete formed and poured concrete sidewalk in frt. of building adjacent curbing and are pouring curb island in back corner of building next to fire hydrant. Contractor also formed and poured 12'X 30' trash pad. |
|---|------|--|

Comments: