

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20201254  
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Joe Starlin	Partial	Thursday, December 03, 2020

Informational:

1	Misc	11-20-20 8:01am Miller is backfilling and may not install any sanitary today. 11-25-20 There is no work being done today. 11-30-20 9:28am Miller has installed one stick of sanitary and are backfilling. 10:39am Miller has installed 10' of sanitary. 1:30pm Miller has installed 10' more of sanitary line. 3:15pm They installed one more stick of sanitary line.
---	------	--

Informational:

2	Misc	12-01-20 10:15am Miller installed approximately 70' of sanitary pipe.
---	------	---

Informational:

3	Misc	12-02-20 Wednesday 10:30am contractor installed approximately 26' of sanitary pipe and is continuing backfill as they progress. Wyes are installed as-per plan.
---	------	---

Informational:

4	Misc	12-02-20 Wednesday 2:15pm contractor installed approximately 34' @ 12:30pm and 2:15pm plans install 20' more for approximately 70' of sanitary pipe for the day.
---	------	--

Informational:

5	Misc	12-03-20 Thursday 9:20am Contractor continues to install and backfill sanitary pipe as they progress.
---	------	--

Informational:

6	Misc	12-03-20 Thursday 11:30am Contractor has installed approximately 52' of 8" sanitary pipe.
---	------	--

Informational:

7 Misc

12-03-20 Thursday 3:25pm

Contractor installed approximately 60' sanitary bending around the Southeast side of building. Also before the bend the 8" was reduced to an 6" sanitary pipeline.

**Comments:**