

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20192517  
Address: 2700 NE MCBAINE DR, Unit:IR, LEES SUMMIT, MO 64064  
2700 NE MCBAINE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Driveway Inspection</b>	John Jackson	Passed	Tuesday, September 22, 2020

Informational: 1 Misc	7/31/20 Friday Cloudy, Contractor poured partially part of concrete parking lot.
Informational: 2 Misc	8/4/20 Tuesday Contractor poured concrete for parking lot on the Eastside of building approximately 2/3 of the actual parking area is complete. Contractor work to prepare the last 1/3 of parking space area for concrete pour.
Informational: 3 Misc	8/5/20 Wednesday Contractor finished pour the East side of parking lot. Contractor did not pour concrete on 8/6/20 (Cloudy Overcast) but continued to grade parking lot for future concrete work.
Informational: 4 Misc	Contractor poured concrete the driveway entrance on the Eastside of building for the South and North entrances. The Dock concrete pads are being poured on the South end of the building.
Informational: 5 Misc	8/10/20 Monday Contractor continued to pour concrete driveway and dock area on the Northside of the building.
Informational: 6 Misc	8/18/20 Tuesday 12:41PM Contractor pouring concrete for the dock area on the south end of building.

**Comments:**