

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202637
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Tom Taylor	Partial	Tuesday, December 08, 2020

Informational:
1 Misc On Monday, 12-07-2020. She Diggs it inc. began to install Sanitary Sewers. Contractor started at Sta 10+00 placing 117LF of 8" pipe and also installed MH SS2 at sta 1+17. Contractor backfilled pipe.

Informational:
2 Misc On Tuesday, 12-08-2020. She Digs It LLC resumed Sanitary Sewer installation at MH SS1. Contractor installed approx 130 LF of 6" plastic pipe.

Comments: