

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20203599  
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	John DiMauro	Partial	Thursday, December 10, 2020

Informational:  
1 Misc John DiMauro 12/09/2020 2:27 PM

The Redford crew started the SS Install Monday 12/07/2020. The crew cored into the existing MH B-4 and started laying the 8" SS main to the East. The crew is run up to MH B-5 and set the MH base this afternoon while I was on site. Photos of the work are uploaded. The crew plans to have the compaction testing performed at a later date.

Informational:  
2 Misc John DiMauro 12/10/2020 2:18 pm

The Redford crew is on site continuing the SS line B install. The crew installed service lines 38, 39, 46 & 47. Photos are uploaded.

**Comments:**