

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20203605

Address: 500 NW OLIVE ST, LEES SUMMIT, MO 64063412 NW OLIVE ST, LEES SUMMIT, MO 64063408 NW  
OLIVE ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Joe Starlin	Partial	Tuesday, December 15, 2020

Informational:

1 Misc

11-11-20 2:06pm I spoke with Justin about installing water and sanitary line. He wants to do the water tie in next week.  
11-16-20 11:41am I checked on a concern from a citizen about the asphalt. All asphalt damage is pre-existing.  
11-23-20 9:02am There is no work taking place at this time.  
11-24-20 8:02am There is no work on site today.  
11-30-20 9:04am Howerton Plumbing is on site to dig for the water line past a power pole.  
12-4-20 12:05pm I am meeting Steve Robbins and Kent Moter on site to look at the detention basin. The contractor made changes without a re-submittal.  
12-7-20 9:23am They are on site laying out materials. They will not need any inspections today.  
12-8-20 9:01am There is no activity on this site at this time.  
12-9-20 9:56am Renaissance Infrastructure Consulting is on site taking shots. No other work is taking place.  
12-11-20 7:32am There is no work on site due to weather.  
12-14-20 7:48am There is no work taking place at this time.  
12-14-20 1:45pm I met with Justin on site to discuss setting up a time for the hydrostatic test for the water line. We will test on 12-15-20 at 10:30am.  
12-15-20 The equipment has failed so they will try again tomorrow.

**Comments:**