

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20182996  
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	Joe Starlin	Passed	Monday, July 22, 2019

Informational: 1 Misc	Approximately 130 ft of PC 235 pipe has been installed . The crew has also places tracer wire and adequate amount of gravel has been placed above and below pipe.
Informational: 2 Misc	3-21-19 The crew, upon arrival, poured concrete kickers and thrust blocks on all appropriate locations. The crew is continuing on water lines through out today.
Informational: 3 Misc	3-21-19 The crew laid 84ft of water line.
Corrective Action Required: 4 Misc	3-26-19 The Beemer crew are getting ready to have Magnum Boring start boarding to water line on Douglas.
Informational: 5 Misc	3-26-19 The crew have placed 100ft of water line and placed a hydrant.
Informational: 6 Misc	2-27-19 The Beemer crew have poured kickers and are starting to install more water line.
Informational: 7 Misc	2-27-19 The Beemer crew have poured kickers and are starting to install more water line.
Informational:	

8	Misc	2-27-19 The Beemer crew have poured kickers and are starting to install more water line.
Informational:		
9	Misc	3-27-19 The crew placed approximately 80ft of water line.
Informational:		
10	Misc	3-28-19 The crew have placed both boxes for fire line, water line is all the way across Douglas Road. They are back filling before rain sets in.
Informational:		
11	Misc	3-28-19 The crew have placed both boxes for fire line, water line is all the way across Douglas Road. They are back filling before rain sets in.
Informational:		
12	Misc	4-1-19 The crew did 110ft west side of 90. 80ft north of 90. Water line.
Informational:		
13	Misc	4-3-19 The crew have placed 160ft of water line and also ran water line from the main to where the storage building will be.
Informational:		
14	Misc	4-9-19 The Beemer crew have poured all trench checks and thrust blocks. They are going to wet tap tomorrow 4-10-19
Informational:		
15	Misc	4-11-19 All water line is in and the wet tap on Victoria is done.
Informational:		
16	Misc	4-19-19 Winwater did the wet tap on Douglas and the Beemer crew will start tying in the water line.
Informational:		
17	Misc	4-24-19 The Beemer crew dechlorinated the entire water line. We will be pulling samples 4-25-19.

**Comments:**