

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20203605

Address: 500 NW OLIVE ST, LEES SUMMIT, MO 64063412 NW OLIVE ST, LEES SUMMIT, MO 64063408 NW
OLIVE ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Wednesday, December 23, 2020

Informational:

1	Misc	12-17-20 They set manhole A-1 and ran 14' of sanitary line into the existing manhole. 12-18-20 2:06pm They have installed 42' of sanitary line at this time and are backfilling. They are working to manhole A-2. 12-21-20 3:13am They have installed approximately 45' of sanitary line. The line has a curve in it and it should be straight. Kent Monter is looking into it. 12-23-20 1:55pm The Water Department came on site and checked the sanitary line. Kent Monter reached out to Ryan Ratcliff and they are good with the deflection. The contractor will be backfilling.
---	------	---

Comments: