

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20203605

Address: 500 NW OLIVE ST, LEES SUMMIT, MO 64063412 NW OLIVE ST, LEES SUMMIT, MO 64063408 NW
OLIVE ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Joe Starlin	Partial	Thursday, December 31, 2020

Informational:

1 Misc

11-11-20 2:06pm I spoke with Justin about installing water and sanitary line. He wants to do the water tie in next week.
11-16-20 11:41am I checked on a concern from a citizen about the asphalt. All asphalt damage is pre-existing.
11-23-20 9:02am There is no work taking place at this time.
11-24-20 8:02am There is no work on site today.
11-30-20 9:04am Howerton Plumbing is on site to dig for the water line past a power pole.
12-4-20 12:05pm I am meeting Steve Robbins and Kent Moter on site to look at the detention basin. The contractor made changes without a re-submittal.
12-7-20 9:23am They are on site laying out materials. They will not need any inspections today.
12-8-20 9:01am There is no activity on this site at this time.
12-9-20 9:56am Renaissance Infrastructure Consulting is on site taking shots. No other work is taking place.
12-11-20 7:32am There is no work on site due to weather.
12-14-20 7:48am There is no work taking place at this time.
12-14-20 1:45pm I met with Justin on site to discuss setting up a time for the hydrostatic test for the water line. We will test on 12-15-20 at 10:30am.
12-15-20 The equipment has failed so they will try again tomorrow.

12-16-20 10:47AM Howerton Plumbing are setting up for a hydrostatic test later today.
12-28-20 9:30am Howerton is on site to work on sanitary.
12-31-20 10:51AM There is no work one site today.

Comments: