

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201877
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Wednesday, January 13, 2021

Informational:

1	Misc	Contractor began to bore across I- 470 from the South side to the North side. Contractor put together 12" Certa-Lok for the installation after the boring is complete(Project site North side of I-470). Thrust blocks were poured on hydrants and fittings that were installed. Contractor is waiting for more piping to be delivered to continue installation of piping head North on the South side of I-470 Hwy
---	------	---

This on the wrong project! It should be on Paragon Star.

Informational:

2	Misc	10/19/20 Monday Street crossing for Lines 1 & 2 have be installed.
---	------	--

Informational:

14	Misc	1/13/21 Wednesday Contractor installed All-thread on 45 deg bends on 8" water main Sta. 5+30 line #1 just East of the 8"cross (Sta. 5+28.95 Line #1 to Sta. 7+83.79 Line #2). Contractor backfilled excavation of 8" cross and Lines #1 & 2.
----	------	---

Informational:

13	Misc	1/12/21 Tuesday Contractor will have installed approximately 60' of 12" PVC water pipe on Line #1 & 60' on Line #2. Contractor also will pour Three straddle block as per plan. Contractor (Chad of Holthouse the owner) was informed that he needs to deliver as-built for the massive unauthorized changes to Water Line #1. I
----	------	---

will not perform inspection that allow the contractor to Tie-in to existing water main until the updates to the as-built of Water Line #1.

Informational:

12 Misc

1/11/21 Monday 4:20 PM

Contractor didn't notify me that they would be on site. (So my inspection will run late all overtime for this day will be charge to this project.)

Approximately 30' of 12 PVC on line #1 Sta. 12+17 was installed just short of the tie-in point to existing water main. Contractor installed mega lugs for straddle block as-per project plans. Contractor was informed they needs to clean street of track mud in the street.

Informational:

11 Misc

12/30/20 Wednesday 11:10AM

On 12/28/20 contractor installed approximately 150' of 12" PVC line #2 which end with the installation of Fire Hydrant @12+93.19. Contractor poured thrust blocks bends on lines #1 & #2 .

Informational:

10 Misc

12/23/20 Wednesday 9:12AM

Contractor (Holthouse Talked with Chad) about the unapproved field changes that were made.

Chad talked with the Engineer Solutions and they well due the field survey. The inspector has observed no structural problem with redesign, but wants the contractor to submit changes so they can be properly recorded and approved. I will inform the City review Engineer of the field changes that were made to fittings and elevation throughout Line #1.

Partial Correction:

9 Misc

Contractor (Holthouse/Brain's crew) contractor replaced 22 1/2 bends with 11 1/4 bends and move the location 10' West of Storm Line @ 8+40 and the second 12' to the East 8+40 on Lne #1.

Also the 45 degree bends where not used but the 18"of clearance was achieved. Contractor did not consult the inspector when on waterline were made the changes to the depth of pipe.

Informational:

8 Misc

Contractor (Holthouse/Brain's crew) installed approximately 320' of 12" PVC water main on Line #1 and four 11 1/4 bends (as-per plans).

Informational:

7 Misc

12/18/20 Friday

Contractor installed approximately 350 of 12" PVC of water main on Line #2 Stopping @ the

Sta 0+41 A 45 deg bend. Starting from the Cross 12"x12" on Line #1 6+28.96 12" PVC (Sta 7+83.79 Line #2). Approximately 170' of 12" PVC was installed on Line #1.

Informational:

6 Misc

12/17/20 Thursday 3:20PM

Contractor installed approximately 150' more feet of 12" PVC water main on line #2.

Contractor stopped around Sta 3+50 for the evening. Contractor backfilled excavation of installed water pipe and fenced off the 12"X12" Cross @ NE Freehold Drive & NE Jamestown Drive.

Informational:

5 Misc

12/17/20 Thursday 12:32PM

Contractor installed approximately 275' of 12" PVC water main on Line # 2 from Sta 7+83.79 12"x12" cross to approximately Sta 5+03.

Informational:

4 Misc

12/17/20 Thursday 8:15AM

Contractor began installed 12"x12" Crossing for Lines #1 & 2.

Informational:

3 Misc

12/16/20 Wednesday

Contractor (Brain of Holthouse Construction) excavated water line crossing at line #1 to began water line installation of project. Material Verification once material arrive on site.

Comments: