

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201955
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm - Outlet Structure	John Jackson	Partial	Monday, January 18, 2021

Informational:

1 Misc

1/18/21 Monday MLK Day

Contractor installed approximately 192' of 60" RCP on Line 700 1/14/21 Thursday. Today approximately 135' of 60" RCP and structure 705 10'x5' Junction Box . Contractor is continuing to install 60" RCP after 705 Junction Box. Contractor installed approximately 40' of 60" RCP out of the Structure 705 to end the days work.

Informational:

2 Misc

Comments: