

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201955
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm - Outlet Structure	John Jackson	Partial	Wednesday, January 20, 2021

Informational:
1 Misc 1/18/21 Monday MLK Day
Contractor (Clarkson Greg Crew) installed approximately 192' of 60" RCP on Line 700 1/14/21 Thursday. Today approximately 135' of 60" RCP and structure 705 10'x5' Junction Box . Contractor is continuing to install 60" RCP after 705 Junction Box. Contractor installed approximately 40' of 60" RCP out of the Structure 705 to end the days work.
Contractor (Clarkson Darren Crew) installed

Informational:
2 Misc 1/19/21 Tuesday
Contractor crews working on storm Lines 700 & 2200. Pictures of RCP are Line 700 & HDPE are Line 2200. Overview of the days actives will be done later.

Informational:
3 Misc 1/20/21 Wednesday
Contractor (Clarkson Greg Crew) projection are to finish the installation of pipe on Line 700. Collars were poured for 706 and invert for 705 concrete scheduled for later 3:00PM to pour invert for 706 and collars for 704. 707 foundation structure will be installed today.

Contractor (Clarkson Darren Crew) installed approximately 242 of of 36" HDPE force to stop because of problems with structure 2203. Contractor moved to

Line 1400 and installed Grate Inlet 1402 and installed out of structure, approximately 80' of 30" HDPE pipe. Collars were poured at 2202 Grate Inlet.

Comments: