

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRPWFC20173801
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John DiMauro	Passed	Monday, January 11, 2021

Informational:

1	PW-Storm Sewer Inspection	Matt Munger 03/22/2018 3:06 PM KAT had installed the storm pipe from MH 8-3 to CI 8-4, CI 8-5, and CI 8-6. There was an adequate amount of gravel below the pipe and the areas where they had started to backfill I observed an adequate amount gravel above the pipe. KC Test Lab was on site. Brett (KAT) said they were going to set CI 8-7, CI 8-8 and CI 8-9 on Friday if the weather was ok.
---	---------------------------	---

Informational:

2	PW-Storm Sewer Inspection	Matt Munger 03/23/2018 9:43 AM KAT had poured the collars for MH 8-3, CI 8-4, CI 8-5, and CI 8-6. They had set CI 8-7 but have not installed gravel or pipe. There was an adequate amount of gravel below CI 8-7.
---	---------------------------	--

I checked the inverts for CI 6-1, CI 1-5, CI5-1, CI 4-2, CI 4-3, CI 3-1, and CI 1-4. All of the inverts were formed smooth. I did observe some small amount of gravel but nothing to be concerned of.

I opened up the manhole for CI 1-3 and noticed there was some standing water in the invert. CI 1-2 had silt built up in the invert that will need to be cleaned out.

Comments: