

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRPWFC20173801  
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sidewalk Inspection</b>	John DiMauro	Passed	Friday, September 13, 2019

Informational:

1	PW-Misc	John DiMauro 10/18/2018 1:50 PM
---	---------	---------------------------------

The crew has the sidewalk formed up for the section directly in front of Arvest Bank.

There appears to be sufficient compacted aggregate installed.

I will return for further inspection after it has been poured.

Corrective Action Required:

2	Misc
---	------

A large section of the public sidewalk along SW Cheddington failed inspection. There are sections of the sidewalk that do not meet ADA guidelines. Those sections have a cross slope greater than 2.0 percent. Corrections will need to be made to the sidewalk before acceptance.

Informational:

3	Misc
---	------

PRE POUR INSPECTION

Inspection for the sidewalk section at the northwest corner of the project along SW Cheddington. This sidewalk section will service building 5. The forms are set and there appears to be sufficient compacted aggregate. I will return for a post pour final inspection at a later date.

**Comments:**