

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202889
Address: 3100 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Monday, February 01, 2021

Corrective Action Required:

1	Misc	-Fireblock vertical to horizontal at furred down in garage (seal gaps) -Secure all vertical DWV 2" or less at mid point -structural straps required at all top plate penetrations 50% or more, all exterior walls and all interior load bearing walls - (4) nails required at each side of plate -Bocca protection plates required at all piping within 1 1/4" of edge of member, plates shall have a thickness of not less than (No. 16 gage). Such plates shall cover the area of the pipe where the member is notched or bored, and shall extend not less than 2 inches (51 mm) above sole plates and below top plates. IPC 305.6 -H2.5 truss straps required at hip truss and truss at 1st floor shower -Correct size stud shoes for single stud at 1st floor bath #1 bearing wall -H2.5 straps at dbl truss girder at living room windows and 2nd floor truss end -security blocking at exterior doors - deck door -LIB bracing all locations per plans -2nd floor -Truss hangers per plans 1st floor -J22 -basement, W8x24 steel beam supported at wall by (5) 2x6 per plans -6"x6" cedar post full height at covered deck per plans -(2) bolts at each post/beam connection per code at deck -bolt outer rim to ledger and add angel clips to inner ply at deck
---	------	---

Comments: