

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202150
Address: 1414 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Friday, February 19, 2021

Corrective Action Required:

1	Miscellaneous Correction	-Unable to verify exterior nailing pattern at PFH -Nail exterior sheathing 12" o.c in field and 6" o.c. at perimeter and seams -Address truss member cut out for roof vent at dining room -Roof vents covered by truss framing at foyer and garage -Provide clearance for B vent at truss bracing -Missing EC2 all locations -Support metallic gas line per code -Provide truss bracing per plans
---	--------------------------	--

****OK TO INSULATE****

Comments: