

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20203513  
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Joe Starlin	Partial	Wednesday, February 24, 2021

Informational:

1	Misc	2-23-21 3:21pm They have dug up the sanitary service line and it runs under a retaining wall. They will not be able to do any work till the wall is removed. 2-24-21 1:31pm They are digging up for the service lines and are working around a gas line. They should be ready for a inspection at 3pm. 3:27pm They have just cut in the main to install the wyes. They will leave it open for a inspection in the morning.
---	------	---

**Comments:**