

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193157
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Joe Starlin	Partial	Saturday, March 06, 2021

Informational:

1 Misc

11-125-20 10:20am They are pouring sidewalk on west side of the site.

12-8-20 8:25am There are two sections of sidewalk that are not ADA compliant. I will discuss this with Steve Robbins.

12-8-20 I spoke with Brett with ESS. I informed him about sidewalk panels out of ASA spec. He said he would let them know to fix it.

12-10-20 3:39pm All of the sidewalk on the west side of the building has been checked for ADA compliance. There are 8 panels that need replaced.

3-2-21 8am Bottorff construction set up and poured sidewalk on the south east corner of the building without a inspection. The cross slop is out of compliance. The sidewalk will need to be removed and replaced.

3-2-21

11:12am Bottorff are removing the sidewalk that is not ADA compliant. They have a section of sidewalk set up in the middle of the parking lot on the east side that is ready to pour.

3-3-21 7:08am They have removed the sidewalk and set forms again. The forms are ADA compliant at this time.

3-4-21 7:32am The sidewalk they poured is ADA compliant. They are now setting up sidewalk on the north west corner. 10:47am They have the forms

set and aggregate compacted. It is compliant at this time.

3-5-21 9:42am They are pouring the sidewalk on the north west corner. They have been informed to stay ADA compliant.

3-6-21 7:27am The Forman for Bottorff informed me Friday the 5th that they would need a inspection Saturday the 6th. The forms are set on the south east corner of the building. The aggregate is in and compacted. They have steel in place with grade pins. Geiger is supplying approximately 15 yards of concrete for the pour. They have pulled the sidewalk forms on the north west corner and will be making saw cuts.

Comments: