

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191614
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Partial	Tuesday, March 09, 2021

Informational:
1 THIRD FLOOR

BUILDING C
—AREAS APPROVED—

PRE ROCK:

3031-MECHANICAL ROOM WALLS, EAST SHOWER WALL 4'
3030-MECHANICAL ROOM WALLS, EAST SHOWER WALL
3029-MECHANICAL ROOM WALLS
3027-MECHANICAL ROOM WALLS, SHOWER BUILD OUT WALLS
3026-SHOWER BUILD OUT WALLS
3025-MECHANICAL CLOSET WALLS
3024-MECHANICAL CLOSET WALLS
3023-MECHANICAL CLOSET WALLS
3022-MECHANICAL CLOSET WALLS, SHOWER BUILD OUT WALLS
3021-MECHANICAL CLOSET WALLS
3020-MECHANICAL CLOSET WALLS, SHOWER BUILD OUT WALLS
3019 MECHANICAL CLOSET

OK TO ROCK CORRIDOR WALL FOR SOFFITS ONLY

Informational:
2 SECOND FLOOR

BUILDING C
-AREAS APPROVED-

PRE ROCK:

OK TO ROCK WALLS OF MECHANICAL ROOMS 2020-2031

OK TO ROCK CORRIDOOR WALLS FOR SOFFIT

Informational:

3 FIRST FLOOR

Corrective Action Required:

4 Miscellaneous
Correction

-2019-PROTECT PENETARATION AT 2HR FIRE WALL

-SEAL CORRIDOOR PENETRATIONS AND DRAFT STOP FOR SOFFIT PRE ROCK

-INSTALL RC CHANNEL AT MECHANICAL ROOM CEILINGS AND CORRIDOOR
SOFFITS FOR INSPECTION

Comments: