

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Thursday, March 11, 2021

Informational:	
1	Misc
	9/29/20 Tuesday Contractor continued to install 12"X12" RCB Storm Line 4100 (see DE Storm - Pipe for early progress reports) contractor laid over seven section 9/28/20 Monday. Contractor has continued excavation and installation across View High Dr as-per plans (Pg. 13 of 43).

Informational:	
2	Misc
	9/30/20 Wednesday Contractor continued back fill Storm Line 4100 while Ollson Testing Lab tested lifts.

Informational:	
3	Misc
	10/1/20 Thursday Contractor continued to backfilled the Storm Line 4100. Contractor began to excavate for the Wing Wall as-per project plan.

Informational:	
4	Misc
	10/2/20 Friday Contractor continues to backfill the Storm line 4100 in lifts and remove excavated soil to other site areas to raise elevation levels.

Informational:	
5	Misc
	10/12/20 Monday Contractor began to frame and form for Plate Forms and Toe Walls on the West & East side of Storm

Informational:	Line 4100 that extends across View High Drive 10/5 thru 10/9. Contractor poured Plate Form on the Westside of Storm Line 4100 as per project plans.
6 Misc	10/13/20 Tuesday Contractor continued to frame forms for Toe Walls on the Westside of Storm Line 4100. Concrete pour is schedule for tomorrow.
Informational:	
7 Misc	10/14/20 Wednesday Contractor poured the Platform on the Eastside of Storm Line 4100 and continued to frame Toe Wall on the Westside.
Informational:	
8 Misc	
Informational:	
9 Misc	10/15/20 Thursday Contractor continued to work on and framing Toe Wall for Storm Line 4100.
Informational:	
10 Misc	Contractor poured Wing Walls for the Westside of 4100 Storm Line as-per project plans.
Informational:	
11 Misc	10/19/20 Monday Contractor worked forming Wing Walls on the Eastside of 4100 Storm Line as-per project plans to prepare for concrete pour later in the week.
Informational:	
12 Misc	10/21/20 Wednesday Contractor continued working on Wing Walls o Storm Line 4100.
Informational:	
13 Misc	10/22/20 Thursday Contractor continues to prepare Eastside of Storm Line 4100 to pour Wing Walls.
Informational:	
14 Misc	11/18/20 Wednesday Installed corrugated piping between the detention basin as-per plan.
Informational:	
15 Misc	3/11/21 Thursday Contractor (Clarkson - Gregg crew) installed inlet 402 108' of 18" RCP from 402 to 3601 Inlet. Approximately 74' of 18" HPDE from Inlet 201 to inlet 3901 and installed curb inlet 3901.
	Clarkson - Darron crew installed 109' of 18" between CI-205 & 206, 134' of 18" between CI-206 & Structure 207. Set 15" RCP end section poured collar on 27 & toe wall. Poured inverts & collars on 203-206.

Comments: