

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202118
Address: 4405 SW ALABASTER CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Robb Popp	Failed	Friday, March 19, 2021

Corrective Action Required:

1	Misc	**Ok to sheet rock
---	------	--------------------

-Address (1) floor joist in mech room above main service panel, covered by duct work bored for pex less than 2" apart and bored less than 2" from end of joist- Install CS-16 strap approximately 24" long with (12) 10d x 1-1/2" nails on each floor joist-location is in unfinished space and should be visible on final

*****HOUSE HAS BEEN INSULATED WITHOUT APPROVAL*****

3/12/21 - 6 ALL ROUGH INSPECTIONS HAVE BEEN PERFORMED, FEES HAVE BEEN ADDED

Comments: