

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20203513
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Hydrostatic Test	Joe Starlin	Passed	Friday, March 19, 2021

Informational:

1 Misc

3-19-21 9:30am Pro Design Contractors have started the test. It is at 150psi and we will hold it for two hours. The gauge being used does not have a certification sticker on it. They said it is new out of the box a will get me the receipt. Steve Robbins is off today and has informed me in the past that this can be excepted. The gauge keeps losing pressure. 12pm we started the test again. It is at 151 at 12pm. 1pm The pressure is holding at 151. 2pm The psi held at 151. The has passed.

Comments: